



ST GABRIEL'S TEMPORARY ACCOMODATION AT CORMONT ROAD

Dear local resident

8th June 2016

We are writing following the recent community meeting on 6th June where local residents raised concerns with regards to the introduction of yellow lines in Cormont Road and Calais Street.

The restrictions are necessary to ensure deliveries can take place and avoid damage to cars parked in these locations during the delivery and installation of the new temporary school, to facilitate new build works at St Gabriel's College. One of the issues raised at the meeting was the potential to delay deliveries of temporary accommodation units from Sunday 12th June to commence on Monday 13th June instead.

Following the meeting on Monday Night we have investigated the option of delaying these deliveries, unfortunately due to limited availability of haulage vehicles, this course of action would result in an extended delivery period, which would mean the temporary school would not be able to open on 5th September, and the requirement for parking restrictions to be extended, potentially for a further 4 to 6 weeks.

We have therefore taken the joint decision to continue with the deliveries as planned commencing on Sunday 12th June. With this in mind we have been in discussion with Myatts Field to ensure we coordinate with the Fayre and minimise the impact of our operations. As a result of discussions, Steve Lomax and Sara of Myatt's Fields have agreed that deliveries can take place on 12th June. We are working closely with the Myatt's Fields trust to minimise any disruption to the summer event taking place on 12th June.

In addition, we understand from the meeting that a number of communications have not been received by a number of Residents, therefore we would like to confirm the delivery and working times for the construction of the Temporary school.

Working Times

Delivery and working hours have been based on requirements of the Metropolitan Police and as a consequence;-

Sundays 12/06/16, 19/06/16 and 26/06/16

08:00 to 16:00 hrs

Weekdays and Saturday 13/06/16 to 18/06/16 and 20/06/16 to 25/06/16

19:00 to 23:00 hrs

The above times are in addition to our normal site working hours of 08:00 to 18:00 Monday to Friday and Saturday 08:00 to 13:00.

Please be assured we will continue to update you through the delivery and construction process. If there are any issues, please contact Steve Lomax, steve.lomax@kier.co.uk 07791 719969 or Sean McConville 07973 819983.